BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Byatarayanapura Division

Name of Work: Construction of Drain from Varma Land to SWD in Amruthahalli in Ward No.07 Byataranayapura

ABSTRACT OF BILL-1st & Final Bill

Name of Agency: Sri. H.N. Shivashankar

Sl. No.	Description of work	Unit	Present Measurement			Remarks
			Qty	Approved Tender Rates	Amount in Rs.	
1	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications. MORTH / Chapter 3	Cum				
	Present Quantity	Cum	1039.13			
	Previous Quantity	Cum	-			
	Tender Quantity	Cum	1039.13			
	Now to be Paid	Cum	1039.13	252.49	262369.93	
2	KSRB 2.8 : Providing and Filling in foundation with granite / trap broken metal 100mm. and down size & with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift. complete as per specifications. specification. No. KBS 2.10.2	Cum				
	Present Quantity	Cum	162.72			
	Previous Quantity	Cum	-			
	Tender Quantity	Cum	162.72			
	Now to be Paid	Cum	162.72	2574.74	418961.69	
3	KSRB 4-1.3 : Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM curing complete as per specifications. Specification No. KBS 4.1, 4.2	Sqm				
	Present Quantity	Cum	54.24			
	Previous Quantity	Cum	-			
	Tender Quantity	Cum	54.24			
	Now to be Paid	Cum	54.24	5408.12	293336.43	
4	KSRB 4-6.1 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2	Sqm				
	Present Quantity	Cum	48.75			
	Previous Quantity	Cum	-			
	Tender Quantity	Cum	48.75			
	Now to be Paid	Cum	48.75	273.48	13332.15	
5	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth cills and string courses cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2	Sqm				
	Present Quantity	Cum	1040.34			
	Previous Quantity	Cum	-			
	Tender Quantity	Cum	1040.34			
	Now to be Paid	Cum	1040.34	336.00	349554.24	

Sl. No.	Description of work	Unit	Present Measurement			Remarks
			Qty	Approved Tender Rates	Amount in Rs.	
6	Providing and laying cement concrete using 20 mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete (RMC) M20 for R.C.C works laid in 15 cms thick layers and well compacted by vibrating, curing, for foundations & sub-structure works with all lead and lifts etc., complete (exclusive of cost of steel and fabrication charges.)	Cum				
	Present Quantity	Cum	204.80			
	Previous Quantity	Cum	-			
	Tender Quantity	Cum	204.80			
	Now to be Paid	Cum	204.80	4629.00	947998.37	
7	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specifications. Specification No. KBS 4.6.3 TMT bars Fe 550	Tonne`				
	Present Quantity	Cum	24.58			
	Previous Quantity	Cum	-			
	Tender Quantity	Cum	24.58			
	Now to be Paid	Cum	24.58	61795.00	1518640.55	
	EIRL ITEMS					
E-1	KSRB 4-6.3 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness above 200 mm including cost of all materials, labour complete as per Specification. Specification No. KBS 4.6.2	Sqm				
	Present Quantity	Cum	10.66			
	Previous Quantity	Cum	-			
	Tender Quantity	Cum	10.66			
	Now to be Paid	Cum	10.66	398.39	4246.84	
	Grand Total Amount				**3808440.00**	

Certificate

1 The above work has been Completed satisfactorily
2 The debris has been removed and disposed from the work spot.
3 No. departmental issues are made to the contractor

Asst Engineer
Ward No.7 30/10

Asst Exe Engineer
Kodigehalli Sub-Division,
BBMP

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Executive Engineer
Byatarayanapura division, BBMP